



*Proactive by Design*

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION  
MANAGEMENT



## MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: July 21, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

---

### Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor has completed materials cleanup in the building.
- PMEC has been on site to monitor progress of the abatement.
- Contractor has completed most of termination of the utilities to the building. Waiting on the electric to be turned off and equipment to be removed. The power company is scheduled to turn off the power and remove their equipment on Friday July 21, 2017.
- Contractor to mobilize demo equipment on Friday 7/21.
- The start of building demolition is scheduled to start the week of July 24.
- Contractor estimates two weeks to remove the building.
- Despite some delay during the utility removals - the project is moving forward and is still on schedule.

As of this date no issues on the site.