



*Proactive by Design*

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION  
MANAGEMENT



## MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: July 7, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

---

### Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor completed the abatement work in Area No 4.
- Contractor has completed abatement work in Area No. 5. Waiting for final Inspection and testing.
- Contractor is completing exterior abatement. Final inspection when complete.
- PMEC has been on site to monitor progress of the abatement.
- Contractor has started the termination of the utilities to the building.
- The start of building demolition is scheduled to start the week of July 10.
- The project is moving forward and is on schedule.

As of this date no issues on the site.