



Proactive by Design

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION
MANAGEMENT



MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: July 14, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor has completed the asbestos abatement of the building.
- Contractor is completing materials cleanup in the building prior demolition.
- PMEC has been on site to monitor progress of the abatement.
- Contractor has completed most of termination of the utilities to the building. Waiting on the electric to be turned off and equipment to be removed.
- Contractor to mobilize demo equipment on Friday 7/14.
- The start of building demolition is scheduled to start the week of July 17.
- The project is moving forward and is on schedule.

As of this date no issues on the site.