



*Proactive by Design*

GEOTECHNICAL  
ENVIRONMENTAL  
ECOLOGICAL  
WATER  
CONSTRUCTION  
MANAGEMENT



## MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: July 28, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

---

### Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor has completed materials cleanup in the building.
- Contractor has completed termination of the utilities to the building.
- Contractor mobilized demo equipment on Wednesday July 26..
- Contractor has started removal of the building
- Contractor estimates two weeks to remove the building.
- Despite some delay during the utility removals - the project is moving forward and is still on schedule.

As of this date no issues on the site.