




Proactive by Design

GEOTECHNICAL
ENVIRONMENTAL
ECOLOGICAL
WATER
CONSTRUCTION
MANAGEMENT



MEMORANDUM

To: Jeff Ritter
From: Rodney Van Deusen
Date: August 18, 2017
File No.: 04.0190622.00
Re: Flagg School Demolition Update

Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Demolition is complete.
- Fill material is being placed and graded.
- Loam has been brought in and the contractor is completing final grading.
- Seeding of the entire site is scheduled to start on Monday August 21.
- The project is projected to be complete 10 days early.
- The project is within the established cost.

As of this date no issues on the site.