



*Proactive by Design*

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION  
MANAGEMENT



## MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: August 4, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

---

### Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor has started removal of the building with approximately 70 percent removed.
- Within the next week demolition will be complete.
- Fill and Grading of the site will occur on or about the week of August 14, 2017.
- Contractor will see the property on or about the week of August 21, 2017
- The project is on schedule and within budget.

As of this date no issues on the site.