

39 Marshall Street, Holliston MA 01746 – Construction Sequence **12/02/21**

Task Name	Duration	Start	Finish	% Complete
Construction	326 days?	Mon 9/20/21	Mon 12/19/22	13%
Phases I & II	98 days	Mon 9/20/21	Wed 2/2/22	50%
Mobilization	2 days	Fri 10/15/21	Mon 10/18/21	100%
Survey for Wetland Buffers, LOC, LOS, Property	5 days	Mon 9/20/21	Fri 9/24/21	100%
Install Erosion Controls & Inspect	5 days	Thu 10/14/21	Wed 10/20/21	100%
Tree Clearing And Stumping 27.75	17 days	Thu 10/21/21	Fri 11/12/21	100%
Tree Clearing (No Stumping) 2.65	7 days	Mon 11/15/21	Tue 11/23/21	100%
Establish Exclusion Zones/ Set Up Clean Rooms	5 days	Tue 10/19/21	Mon 10/25/21	100%
Asbestos removal	13 days	Wed 10/27/21	Fri 11/12/21	100%
Remove Surface Debris for Disposal (AOC 1, AOC 3, AOC 7, AOC 2, AOC 6)	35 days	Thu 10/21/21	Wed 12/8/21	21%
Mining Materials from Onsite 7500CY/Site Grading	20 days	Thu 11/4/21	Thu 12/9/21	95%
Importing Fill 27500CY	28 days	Thu 11/18/21	Mon 12/27/21	50%
Resetting Mon Wells 30 3' to 10'	10 days	Tue 12/14/21	Mon 12/27/21	15%
Driveway/Road Construction	10 days	Thu 11/18/21	Wed 12/1/21	50%
Grade/Prepare for Screws (10% Ballasts)	15 days	Tue 12/28/21	Mon 1/17/22	20%
Stormwater Basins (5) & Grass Swales (6) & Misc Drainage Structures	30 days	Mon 11/15/21	Wed 1/5/22	25%
Landscaping and Partial Seeding for Winter	20 days	Thu 1/6/22	Wed 2/2/22	0%
Phase III	60 days	Thu 6/16/22	Wed 9/7/22	0%
Seeding and Plantings	30 days	Thu 6/16/22	Wed 7/27/22	0%
Remove Sediment from Stormwater Basins Cleanout Structures for Inspection	15 days	Thu 6/30/22	Wed 7/20/22	0%
Certificate of Compliance	30 days	Thu 7/28/22	Wed 9/7/22	0%
Electrical Construction	94 days	Tue 12/28/21	Fri 5/6/22	0%
Survey for Screws, trenches and Pad Area	10 days	Mon 1/3/22	Fri 1/14/22	0%
Screw Installation 3200	20 days	Mon 1/17/22	Fri 2/11/22	0%
Leg Installation	40 days	Mon 1/31/22	Fri 3/25/22	0%
Rack Installation 800 790 2x11 10 2x10	40 days	Mon 2/7/22	Fri 4/1/22	0%
Trenching	17 days	Tue 12/20/21	Wed 1/11/22	0%
PV & ESS Equipment Areas & Trenching	20 days	Thu 1/20/22	Wed 2/16/22	0%

Prepare Hammerhead for Equipment	2 days	Thu 2/17/22	Fri 2/18/22	0%
DC String 800 Racks	20 days	Mon 2/28/22	Fri 3/25/22	0%
Module 17568 Installation HT78-18X-585	35 days	Mon 2/28/22	Fri 4/15/22	0%
Set Anchor Equipment	5 days	Tue 2/22/22	Mon 2/28/22	0%
Inv Install & Equip Pad Wiring Complete	28 days	Tue 3/1/22	Thu 4/7/22	0%
Plug in DC Connectors	20 days	Mon 4/4/22	Fri 4/29/22	0%
LV Communication Das	15 days	Thu 2/09/22	Wed 3/1/22	0%
MV Pole Area	10 days	Thu 2/09/22	Wed 2/22/22	0%
Fence	25 days	Mon 4/4/22	Fri 5/6/22	0%
PV AREA COC	0 days	Fri 5/6/22	Fri 5/6/22	0%