



Proactive by Design

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION
MANAGEMENT



MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: June 29, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor has completed the abatement work in Area No 3. All inspections and testing has been completed and passed.
- Contractor completed the abatement work in Area No 4. Visual inspection has been completed waiting for test results this week.
- Contractor has started abatement work in Area No. 5 and is scheduled to be completed by the end of this week. Inspection and testing to follow.
- Exterior abatement has started and is approximately 75 percent complete.
- Roof Abatement has started.
- PMEC has been on site to monitor progress of the abatement.
- Contractor has started the termination of the utilities to the building.
- The start of building demolition is scheduled to start the week of July 10.
- The project is moving forward and is on schedule.

As of this date no issues on the site.