

Construction of Greensand Filtration Facility for Well No. 5 is progressing according to the original schedule and budget so far. Mason has waterproofed the exterior concrete masonry walls, installed insulation and completed the masonry veneer blocks. All interior masonry walls are all constructed. Roofer has waterproofed and completed installation of insulation and ice and water shield over the roof deck. All interior concrete housekeeping pads have been formed and placed. Rough plumbing for the bathroom is completed. Painter has begun cleaning and spot priming the trusses and applying the first coat of paint on the metal ceiling. Upcoming main tasks in February are to complete the metal roof and to finish painting the ceiling and trusses. The painter will then apply primer and first coat of paint on the interior walls in order for all trades to start installing equipment and panels. Plumbing, electrical and heating systems work will continue. Due to on-going supply chain issues, delivery of valves, instrument control panel and generator have been postponed to as late as May. Based on the most recent anticipated delivery schedules reported by vendors, the projected completion schedule for the overall facility is in August. Project team will continue to monitor equipment delivery schedule closely to minimize further delays, to the extent possible.

