



*Proactive by Design*

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION  
MANAGEMENT



## MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: June 1, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

---

### Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the contracts were signed and budgets approved:

- Contractor has mobilized to the site.
- Contractor has started general non-abatement cleanup of the building interior (5/22/17).
- Contractor has established the work zone by installing the temporary construction fencing around the building.
- Office trailer will be on site this week (week of 5/29).
- Containment of the 1<sup>st</sup> and 2<sup>nd</sup> floors of the Administration area.
- PMEC has been on site to monitor the installation of the containment and will be on site on Friday 6/2/17 for a final review before abatement starts.
- Abatement of area 1 will start on Friday 6/2/17.

As of this date no issues on the site.