



*Proactive by Design*

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION  
MANAGEMENT



## MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: June 16, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

---

### Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the contracts were signed and budgets approved:

- Contractor has completed Abatement in Area-1 and this area has passed all required Environmental Testing.
- Contractor has started abatement work in area 2. Work in this area is approximately 90 percent complete and will be ready for final inspection Monday 6/19/17.
- Contractor is preparing the Containment of Area No 3. Work in Area No. 2 will begin the week of 6/19/17.
- PMEC has been on site to monitor the installation of the containment and is monitoring the progress of the abatement.
- Contractor has started the termination of the utilities to the building.
- The project is moving forward and is on schedule.

As of this date no issues on the site.