



Proactive by Design

GEOTECHNICAL

ENVIRONMENTAL

ECOLOGICAL

WATER

CONSTRUCTION
MANAGEMENT



MEMORANDUM

To: Jeff Ritter

From: Rodney Van Deusen

Date: June 23, 2017

File No.: 04.0190622.00

Re: Flagg School Demolition Update

Note:

Jeff – This will be a weekly update of the activities occurring on the Flagg School site.

The following has occurred since the last update:

- Contractor has completed abatement work in area 2. Final visual inspection was conducted and this area was accepted. Final environmental testing is expected soon.
- Contractor has completed the abatement work in Area No 3. Work is complete and a visual inspection and testing is scheduled.
- Contractor is preparing the Containment of Area No 4.
- No work has started in Area No. 5.
- Exterior abatement is scheduled to start Thursday June 22, 2017.
- PMEC has been on site to monitor the installation of the containment and is monitoring the progress of the abatement.
- Contractor has started the termination of the utilities to the building.
- The project is moving forward and is on schedule.

As of this date no issues on the site.