

PRINCIPALS

Joseph W. McMahon, P.E.
Joseph J. DeSantis, P.E., PTOE
John S. DePalma
William T. Steffens
Casey A. Moore, P.E.
Gary R. McNaughton, P.E., PTOE

ASSOCIATES

John J. Mitchell, P.E.
Christopher J. Williams, P.E.
R. Trent Ebersole, P.E.
Matthew M. Kozsuch, P.E.
Maureen Chlebek, P.E., PTOE
Dean A. Carr, P.E.

Washington Street Corridor Improvements
Holliston, Massachusetts

CONSTRUCTION PROGRESS MEETING NOTES

9/19/17	1:30 PM	Pre-construction Meeting
	Location:	Holliston Town Hall
	Attendees:	<ul style="list-style-type: none"> Holliston: Jeff Ritter, Tom Smith, Sean Reese McMahon: Bob Smith, Alex Bulhoes Lorusso: Josh Alicandro, Matt Gannon

- Discussed bi-weekly project updates.
 - McMahon to provide bi-weekly project updates including construction activity, potential disruptions, restricted parking, etc.*
- Signal subcontractor will be Central Mass Signal. Signal equipment will have a lead time of 13-15 weeks from approval.
- Anticipated construction sequence
 - Construction Start Date – Tuesday October 10
 - Underground conduit (before winter)
 - Remove raised crossings
 - Curb relocation (early spring)
 - Signal work and sidewalk
 - McMahon to provide Lorusso with design CAD file*
 - Next meeting: Tuesday October 3 at 1:30 PM.