



WASHINGTON STREET CORRIDOR IMPROVEMENTS

PROJECT UPDATE

March 28, 2018

- The first phase of construction on Washington Street was completed last November, primarily consisting of installation of conduit for the new traffic signals.
- Over the winter, the contractor continued to prepare and submit shop drawings for particular construction items to ensure conformance with the project specifications, prior to order. These have been reviewed by the project design consultant. Approved items and materials are being ordered and fabricated over the winter so that they are in hand when construction resumes.
- **Due to significant late season snowfall, the spring restart of construction has been pushed back by about 2 weeks, now expecting to resume the week of April 9.**