



WASHINGTON STREET CORRIDOR IMPROVEMENTS

PROJECT UPDATE

Week of May 07 - 11, 2018

- Construction on Washington Street continues this week with work involving installation of new sidewalk and curb ramps along portions of Washington Street. This work will require some temporary sidewalk width restrictions, and localized parking restrictions on Washington Street. Access to businesses will be maintained at all times.

At this time the anticipated schedule for the remaining major work items is as follows:

- Milling the top layer of roadway pavement is currently scheduled to take place during the week of May 14.
- Repaving of the roadway is scheduled to begin on or about May 18, and will continue for several days.
- Installation of traffic signal poles as well as imprinting/coloring of crosswalk pavement is currently scheduled for the last week of May.
- Completing final roadway striping (nighttime operation) and activation of new traffic signals is anticipated in mid-June.