

**GREENSAND FILTRATION FACILITY FOR WELL NO. 5**  
**MONTHLY PROGRESS REPORT**  
**NOVEMBER 3, 2021**

Construction is progressing well and according to the anticipated schedule and budget. Construction of all below grade structures and main building floor slab are completed. Waterproofing and placement of perimeter insulation around the foundation walls have been completed. The area all around the foundation walls has been backfilled and compacted. The greensand filter vessels (3) have been delivered and placed in position on the main floor slab. Site structures such as tight tank, septic tank and pump chamber were delivered, installed and backfilled. It is anticipated that masonry and site electrical work to begin by mid-November. Once the masonry walls are in place, roof trusses will be delivered and installed.

It has been the intent of this project to complete all work by summer 2022. However, project team is in receipt of notices from major equipment suppliers regarding potential delays in delivery of critical components. We anticipate that on-going worldwide supply chain shortages and transportation issues will impact the project completion schedule. Project team is doing everything within its control to minimize such impact.