Week 5

Week 4

Week 6

Week 7

								Hol	listo	n -
Schedule Date:	5/16/2023			ee	W	eek 1		We	ek	2

		05/16/23 05/23/23	05/30/23	06/03/23	06/04/23	06/06/23	06/07/23 06/08/23	06/09/23	06/11/23	06/13/23	06/14/23	06/15/23	06/17/23	06/18/23	06/20/23	06/21/23	06/23/23	06/24/23	06/25/23	06/27/23	06/29/23	06/30/23	07/01/23	07/02/23	07/05/23	07/06/23	07/08/23	07/09/23	07/11/23	07/13/23	07/14/23	7 07/15/23 5 07/16/23	
No. Description	<b>Duration</b> Resources	1 1	M Th	F	S/S	M	Tu W	Th F	S/S	M	Tu W	/ Th	n F	S/S I	M T	u W	/ Th	F	S/S	M Tu	J W	Th	F S	/S N	/I Tu	W T	h F	S/S	M T	u W	Th	F S/S	
1 Mobilization	2																																
2 Erosion Control	1																																
3 Drainage	3																																
4 Subgrade Site	4																																
5 Footing & Wall	9																																
6 Electric bases & pipe	3																																
7 Gravel base parking	3																																
8 Pave Binder	1																																
9 Concrete Curb	2																																
10 Adjust covers	1																																
11 Gaurdrail & Fence	2																																
12																																	
13																																	
14																																	
15																																	
16																																	
17																																	
18																																	
19				•			•					•			•	•	•				•						•						

Week 3