



October 9, 2020

Town of Holliston Planning Board

RE: *ADESA – 194 Lowland Street – Anticipated Construction Timeline*

To Whom it May Concern:

A summary of the primary construction activities for the proposed ADESA project at 194 Lowland Street is outlined below. The anticipated timelines and sequence of activities are subject to change based on the schedule of a selected Contractor and weather conditions.

Anticipated Construction Sequence and Timelines

1. Erosion Control Installation – 1 week
2. Clearing, Demolition, and Rough Site Grading – 2 weeks
3. Storm Drainage System and Utilities Installation – 6 weeks
4. Site and Subbase Grading – 2 weeks
5. Curb and Pavement Installation – 3 weeks
6. Fine Grading Around Parking Lot Perimeter – 1 week
7. Landscaping and Fence Installation – 3 weeks
8. Seed Disturbed Areas – 1 week
9. Remove Perimeter Erosion and Sediment Controls – 1 week (within 30 days of site stabilization)

Please contact me at (804) 672-4709 or brian.brewer@kimley-horn.com should you have any questions.

Sincerely,

A handwritten signature in blue ink, appearing to read "Brian Brewer".

Brian Brewer, P.E.
Project Manager