



#### CONSTRUCTION SEQUENCE FOR SEDIMENT CONTROL

1. PLACE EROSION CONTROL BARRIER AROUND THE PERIMETER OF THE CONSTRUCTION AREA.
2. PLACE EROSION CONTROL BARRIER AT BASE OF CONSTRUCTION SEDIMENT TRAPS AND CONSTRUCTION SEDIMENT TRAPS SHALL BE GRADED AND PLACED TO COLLECT RUNOFF FROM THE CONSTRUCTION AREA.
3. AFTER THE TREES ARE CLEARED AND REMOVED, STUMP REMOVAL WILL BEGIN IN TYPICAL 5 ACRE CELLS FROM THE TOP OF THE HILL PROCEEDING DOWNHILL ONE CELL AT A TIME. GRADING TO A LEVEL OF SUITABLE MATERIAL FOUR FEET BELOW EXISTING GRADE. EACH CELL SHALL BE STABILIZED BEFORE PROCEEDING TO THE NEXT CELL. STOCKPILE AREAS WILL MOVE AS NEEDED FROM CELL TO CELL.
4. TEMPORARY SWALES WILL BE CONSTRUCTED TO DIVERT RUNOFF TO THE SEDIMENT TRAPS.
5. CONSTRUCTION DURING LATE FALL-WINTER EARLY SPRING SEASONS LIMITS ABILITY TO PROPERLY INSTALL PERMANENT SLOPE STABILIZATION, THEREFORE ALL DISTURBED AREAS SHALL HAVE WOOD CHIPS AND OR JUTE FABRICS SPREAD OUT TO PREVENT EROSION.
6. ONCE ALL THE CELLS ARE STABILIZED, THE OVERALL "STORMWATER POLLUTION PREVENTION PLAN" SHALL CONTROL.

NOTE:  
UNDERGROUND UTILITY LOCATIONS ARE NOT GUARANTEED.

IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY LOCATIONS AND ELEVATIONS OF EXISTING UTILITIES PRIOR TO COMMENCEMENT OF ANY CONSTRUCTION

DIGSAFE IS TO BE NOTIFIED 72 BUSINESS HOURS IN ADVANCE OF CONSTRUCTION. CALL DIGSAFE AT 811



NOTE:  
SEE SHEET 33 AND 34 OF 37 OF THE APPROVED SITE PLANS FOR 555 HOPPING BROOK ROAD, DATED, NOVEMBER 16, 2019 FOR THE STORMWATER POLLUTION PREVENTION PLAN AND DETAILS.

ALL RIGHTS RESERVED  
NO PART OF THIS DOCUMENT MAY BE REPRODUCED, STORED IN A RETRIEVAL SYSTEM, OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF ENGINEERING DESIGN CONSULTANTS, INC. SHALL RENDER THEM INVALID AND UNUSABLE.

ENGINEERING DESIGN CONSULTANTS, INC. SHALL NOT BE RESPONSIBLE FOR CONSTRUCTION MEANS, METHODS, TECHNIQUES, OR PROCEDURES UTILIZED BY THE CONTRACTOR, NOR FOR THE SAFETY OF PUBLIC OR CONTRACTORS EMPLOYEES, OR FOR THE FAILURE OF THE CONTRACTOR TO CARRY OUT THE WORK IN ACCORDANCE WITH THE CONTRACT DOCUMENTS.

ENGINEERING DESIGN CONSULTANTS, INC.'S LIABILITY FOR THIS PLAN IS LIMITED TO THE EXTENT OF ITS FEE LESS THIRD PARTY COSTS.

DRAWN BY: WML  
CHECKED BY: PSB  
APPROVED BY: PSB

REVISIONS:  
0  
REV #

DATE: 12/3/20  
DESCRIPTION: ISSUED FOR REVIEW



PREPARED BY:



Engineering Design Consultants, Inc.  
32 Turnpike Road  
Southborough, Massachusetts  
ph:(508) 480-0225 fax:(800)832-5781

PROJECT:

555 HOPPING BROOK ROAD  
HOLLISTON, MASSACHUSETTS  
(MIDDLESEX COUNTY)

TITLE:

INTERMEDIATE CONSTRUCTION  
EROSION CONTROL PLAN  
555 HOPPING BROOK ROAD  
HOLLISTON, MASSACHUSETTS

OWNER/APPLICANT:

CRG INTEGRATED REAL ESTATE SOLUTIONS  
200 Barr Harbor Drive  
Conshohocken, PA 19248

FILE NO: 3663 SWPPP-3  
SWPPP 3  
DATE: DEC. 3, 2020  
DEFINITIVE PLAN NO: 1 of 1  
1