

Project Status Update Ending Friday, April 26th 2019

- Framing repairs are near completion
- Temp. Shoring has been pulled down and ready for removal
- Engineer will be on site today to inspect

Upcoming Week April 29th-May3rd

- Complete framing repairs
- Removal of temp shoring materials
- Begin Rough Electrical