



WASHINGTON STREET CORRIDOR IMPROVEMENTS

PROJECT UPDATE

Week of September 25 - 29, 2017

- A Pre-Construction meeting was held previously on Tuesday, September 19 between the Town of Holliston, the engineering design consultant (McMahon Associates), and the contractor (Lorusso Corporation) to discuss the construction schedule.
- The contractor has begun to prepare and submit shop drawings for particular construction items to ensure conformance with the project specifications, prior to order. These are being reviewed by the project design consultant.
- At this time the contractor's preliminary construction schedule calls for work to begin the week of Columbus Day (October 9) following the "Holliston in Bloom" event the previous weekend. Initially, work will consist primarily of installation of conduit for the new traffic signals within the brick banding area of the existing sidewalks.