



WASHINGTON STREET CORRIDOR IMPROVEMENTS

PROJECT UPDATE

Week of June 11 – June 15, 2018

- Construction on Washington Street continues this week with work primarily associated with installation of the new traffic signal mast arms and signal equipment.
- Final roadway striping will also be completed this week. This will be a nighttime operation to limit/prevent traffic impacts to the new striping.
- Upon completion of installation, the new traffic signals will be set to “flash mode” for a period of one to two weeks to allow motorists to become aware of their presence, prior to full activation.
- During late June (actual date TBD) the new traffic signals, and new traffic pattern will be activated.