

Central Street Treatment Plant (9/6/2022 Update)

Building structure, site, electrical, plumbing, HVAC, process, and all other related work have been completed. Installation of equipment have been checked by manufacturer's representatives to ensure conformance with recommended installations instructions. Startup and testing services for major equipment have been completed. Vaporizer was installed and propane piping work was completed. Standby generator was started and its load test was completed. Greensand filtration system has been checked in manual mode and tested. Delivery of a limited electronic components, specifically Input/Output (I/O) cards for the Main Control Panel (MCP) has been delayed again. Once I/O cards are delivered and installed, all the monitoring and alarm systems must be tested before facility performance testing can begin. For the meantime, the Contractors have been completing the punch lists tasks, Project Team has been coordinating training for Water Department staff, and continues to perform post construction phase services to the extent practical.