

Treatment facility construction is just about complete with exception of a few minor tasks which are normally sequenced toward the end of the project. We are still waiting for input/output (I/O) cards for the Main Control Panel (MCP). Meanwhile, checking, testing and pre-startups of all major equipment are on-going. All critical components have been checked by manufacturers to ensure proper installation and wiring. All have been started and tested with no issues. Greensand filters internal components have been installed. Concrete, gravel and GreensandPlus media have been placed inside all three filter vessels. All plumbing work is completed other than pipe labelling. Standby generator was delivered in June and has been wired. All HVAC units have been fired up with no issues or concerns. All site improvement tasks other than fence fabrics and pavement top course have been completed. Fence posts are all installed and ready for chain link fabrics. Final paving will be placed as one of the last tasks to preserve the finished surface to the extent possible. We anticipate that delayed I/O cards will be delivered and installed in July and main focus will be to complete work related to MCP. Once MCP is complete, the facility can be tested in AUTO mode with all the controls and alarms.

