

March 4, 2022 update: The building construction is progressing according to the original schedule with all concrete and masonry work completed, roofing system at about 95% complete, interior door frames are in place, louvers are installed, ceiling and walls have been primed and painted, and chemical containment areas have been coated. Piping for the fire protection system is almost complete, plumbing work is on-going, electrical work is progressing, and many heating and ventilation units have been mounted. Majority of equipment has been delivered and ready for installation. The upcoming tasks will be to install the delivered equipment including pumps, motors, piping, valves and related items. The greensand filter vessels are in place and painted ready for the crew to install filter face piping, fittings, valves and controls. Delivery of the main instrument control panel which is a critical path item has been delayed again. It is the intent to complete all other tasks and be ready for the delayed items to be delivered.

