

December 2, 2020

Holliston Planning Board
703 Washington Street
Holliston, MA 01746

**Re: Site Plan Application
 56 Boynton Road
 Holliston, MA**

Dear Board Members,

Our firm has reviewed the site work completed to date at the above captioned site. The following is a list of remaining items and cost estimates associated with each for purposes of bonding the remaining work.

Remaining items to be complete:

<u>Item</u>	<u>Quantity</u>	<u>Amount</u>	<u>Total</u>
C.C. Berm	460 lf	\$6/lf	\$ 2,760.00
Granite Curb	55 lf	\$31/lf	\$ 1,705.00
5' Rad Granite	3	\$186/ea	\$ 558.00
Top Course 1 ½"	3,310 sy	\$10/sy	\$ 33,100.00
Loam & Seed	3,800 sy	\$9/sy	\$ 34,200.00
<u>Total Amount:</u>			\$ 72,323.00

In addition, we reviewed the outstanding comments in the review letter from McClure Engineering Inc., dated Dec. 6, 2019, and offer the following responses.

General Stormwater Comments:

1. The applicant is in agreement to provide an emergency spillway for the detention basin. The riprap spillway will be set at the 100-year ponding elevation 298.10.
2. The applicant has indicated that he has spoken with the Fire Chief and the access is acceptable.

Enclosed herewith is a copy of the interim as-built plan for you to review.
If you have any questions please contact our office

Thank you for your cooperation in this matter.

Yours truly,
GLM Engineering Consultants Inc.

Robert S. Truax
Project Manager/Design Eng.