

## Project Status Report Ending Friday, March 8th 2019

- Completed detail measurements of trusses.
- Completed hands-on inspection of trusses, and identified additional damage.
- Issued Field Report with summary of inspection findings and recommendations for repair extent and sequence.
- Issued detailed timeline for engineering tasks.
- Commenced analysis of single and double ply trusses, to determine forces for repair design.
- Met onsite with shoring contractor to review added shoring and adjustments to layout to accommodate truss repair sequence.
- Established material specifications for repair plywood and fasteners for procurement