3-Week Look Ahead Schedule Holliston : EX 23-0005

Superintendent: B.Shea

Schedule Date: 7/10/2023

No.	Description	Duration	Resources
1	Form and Pour Walls	3	Tony C.
2	Strip Forms	1	Tony C.
3	Excavate Unsuitables In Rain Garden (T&M)	1	M322
4	Backfill Ramp Wall	1	M322
5	Site Electric	3	M322
6	Backfill Site Electric	1	M322
7	Grade For Walks and Pads	1	M322
8	Install Gravel Base	3	D3
9	Survey Stake Parking Lot	0.5	ONYX Survey
10	Fine Grade	1	Harshaw Paving
11	Pave Binder	1	Harshaw Paving
12	Install PCC	2	Tony C.
13	Form/Pour Walks & Pads	2	Tony C.
14	Invert in DMH-1	0.5	Tony C.
15	Trash Cages on Headwalls (Epoxy Bar)	0.5	Tony C.
16	Shape & Place Liner/Bioretention Soil in Bioretention Area (CO 50CY)	0.5	ONYX
17	Rip Rap	0.5	ONYX
18	Build Additional Wall	0.5	ONYX
19	Place Loam	0.5	ONYX
20	Hydroseed	0.5	Tim
21	Raise Frames & Covers	0.5	ONYX
22	Install Gaudrail & Fence	1	Horizon
23	Pave Top Course	1	Harshaw Paving
24	Line Striping	0.5	Striping Sub